

**ADCO/TUNER/ALTEN JV**  
**Glenview Elementary School, ( Schedule subject to Change)**  
**2-25-19**

Activity ID	Description	Early Start	Early Finish	RD	Dur	2019											
						FEB		MAR				APR				1A	
						18	25	04	11	18	25	01	08	15	22	29	
<b>New Site (Increment #3)</b>																	
<b>Site Utilities &amp; AC Paving</b>																	
23180	PX Permit	11OCT18 A	08MAR19	10	5	PX Permit											
23190	Rain Delays ?????	07JAN19 A	28FEB19	4	37	Rain Delays ?????											
25544	Form & Pour Ret walls for	28FEB19 *	13MAR19	10	10	Form & Pour Ret walls for Bioswale at north/e											
25370	Trench/bed/pipe & backfill	01MAR19 *	14MAR19	10	10	Trench/bed/pipe & backfill PG&E Elect On S											
25380	Install Grease Interceptor	01MAR19 *	07MAR19	5	5	Install Grease Intercept											
25390	Trench/bed/pipe & backfill	01MAR19 *	14MAR19	10	10	Trench/bed/pipe & backfill AT&T& Comcast On S											
25450	Trench/bed/pipe & backfill Irrig	01MAR19	07MAR19	5	5	Trench/bed/pipe & backfill Irrig Mains/Sleev											
23150	Pot Hole and tap EBMUD Fire	11MAR19 *	15MAR19	5	5	Pot Hole and tap EBMUD Fire Water Off S											
23160	Trench/bed/pipe & backfill	11MAR19	15MAR19	5	5	Trench/bed/pipe & backfill Sewer Offs											
25360	Trench/bed/pipe& backfill	11MAR19 *	15MAR19	5	5	Trench/bed/pipe& backfill AT&T& Comcast Off S											
25400	Trench/bed/pipe & backfill	11MAR19	15MAR19	5	5	Trench/bed/pipe & backfill Storm Drain Off S											
25460	Trench/bed/pipe & backfill Fire	11MAR19	22MAR19	10	10	Trench/bed/pipe & backfill Fire Alar											
25465	Trench/bed/pipe & backfill	11MAR19 *	25MAR19	11	11	Trench/bed/pipe & backfill PG&E Gas prim:											
25467	Trench/bed/pipe & backfill Gas	11MAR19 *	22MAR19	10	10	Trench/bed/pipe & backfill G:											
<b>Building Foundation/Structure (Increment #3)</b>																	
<b>Foundation Main Floor East, North Side</b>																	
22500	Pour CIP Wall at Portico /	10JAN19 A	14MAR19	10	10	Pour CIP Wall at Portico / Dowelir											
<b>Building Exterior</b>																	
<b>West</b>																	
51600	Weather Barrier	08OCT18 A	15MAR19	11	27	Weather Barrie											
51810	Window Flashings	24OCT18 A	19MAR19	13	20	Window Flashing:											
51300	Door Frames	25OCT18 A	15FEB19 A	0	27	Door Frames											
51620	Rain Delay	07JAN19 A	28FEB19	4	1	Rain Delay											
51400	Install Scaffold West	28JAN19 A	26FEB19 A	0	5	Install Scaffold Wes											
52450	Louvers	01MAR19 *	05MAR19	3	3	Louvers:											
51910	Building West Dried-in		15MAR19	0	0	■ Building West Dried-in											
<b>East</b>																	
53100	Frame Exterior Walls	25OCT18 A	04MAR19	5	10	Frame Exterior Wall											
53300	Install Scaffold East	06FEB19 A	26FEB19 A	0	2	Install Scaffold Eas											
53110	Rain Delay	11FEB19 A	28FEB19	4	1	Rain Delay											
53400	Exterior Gyp	05MAR19	18MAR19	10	10	Exterior Gyp											



Activity ID	Description	Early Start	Early Finish	RD	Dur	2019											
						FEB			MAR			APR			1A		
						18	25	04	11	18	25	01	08	15	22	29	
72300	Pull Fire Alarm	21JAN19 A	04MAR19	5	8	Pull Fire Alarm											
72400	Pull Controls	21JAN19 A	04MAR19	5	8	Pull Controls											
72000	Install Fire smoke Dampers	05MAR19	11MAR19	5	5	Install Fire smoke Damper											
72500	Insulate walls	18MAR19	22MAR19	5	5	Insulate wall:											
<b>Interior West Gymnasium</b>																	
77080	R.I.Power and signal	13SEP18 A	27FEB19	2	22	R.I.Power and sign:											
77120	R.I. Controls	13SEP18 A	04MAR19	5	24	R.I. Controls											
77260	Install door frames	09JAN19 A	26FEB19	2	2	Install door frame											
77140	R.I. Duct work	05MAR19	26MAR19	16	16	R.I. Duct wor											
77240	Insulate walls	18MAR19	22MAR19	5	5	Insulate wall:											
<b>Site Hardscape</b>																	
<b>East Courtyard site work</b>																	
29440	Drainage behind walls	26NOV18 A	07MAR19	5	5	Drainage behind wall											
29460	Backfill ramp/ret walls	26NOV18 A	07MAR19	5	5	Backfill ramp/ret wall											
29450	Rain Delay	04DEC18 A	28FEB19	4	5	Rain Delay											
29080	Underground water for	08MAR19	13MAR19	4	4	Underground water for Drinking founte											
29380	Irrigation mains	08MAR19	13MAR19	4	4	Irrigation mains											
29500	Stair Rebar	08MAR19	13MAR19	4	4	Stair Rebar											
29560	Form Stairs	14MAR19	20MAR19	5	5	Form Stairs											
29640	Pour stairs	21MAR19	25MAR19	3	3	Pour stairs											
<b>East Perimeter walls along street sidewalk</b>																	
27320	Dig Ftgs for Conc Wall Along	27AUG18 A	14MAR19	5	5	Dig Ftgs for Conc Wall Along Street Sidewa											
27340	Rebar Ftgs for Conc wall	30AUG18 A	13MAR19	4	4	Rebar Ftgs for Conc wall along street sidewa											
27360	Rebar Temp Ftgs Conc wall	30AUG18 A	15MAR19	3	3	Rebar Temp Ftgs Conc wall along street sidewa											
27380	Vert Rebar for Conc wall along	31AUG18 A	18MAR19	2	2	Vert Rebar for Conc wall along street sidewa											
27420	Pour Ftgs for Conc wall along	13SEP18 A	18MAR19	4	6	Pour Ftgs for Conc wall along street sidewa											
27440	Form One side	12MAR19	18MAR19	5	5	Form One side											
27460	Wall rebar	15MAR19	19MAR19	3	3	Wall rebar											
27480	Double up forms	18MAR19	22MAR19	5	5	Double up form											
27500	Pour Walls	22MAR19	22MAR19	1	1	Pour Walls											
27520	Cure wall	22MAR19	28MAR19	5	5	Cure wal											