

ADCO/TUNER/ALTEN JV
Glenview Elementary School, (Schedule subject to Change)
11-26-18

| Activity ID | Description | Early Start | Early Finish | RD | Dur | 2018 | | | | | | | 2019 | | | |
|---|--|-------------|--------------|----|-----|---|----|-----|----|----|----|----|------|----|----|----|
| | | | | | | NOV | | DEC | | | | | JAN | | | |
| | | | | | | 19 | 26 | 03 | 10 | 17 | 24 | 31 | 07 | 14 | 21 | 28 |
| New Site (Increment #3) | | | | | | | | | | | | | | | | |
| Site Utilities & AC Paving | | | | | | | | | | | | | | | | |
| 23180 | PX Permit | 11OCT18 A | 05DEC18 | 5 | 5 | PX Permit | | | | | | | | | | |
| 25420 | Rain Delay | 21NOV18 A | 29NOV18 | 1 | 1 | Rain Delay | | | | | | | | | | |
| 25380 | Install Grease Interceptor | 29NOV18 * | 05DEC18 | 5 | 5 | Install Grease Interceptor | | | | | | | | | | |
| 25370 | Trench/bed/pipe & backfill PG&E Elect | 30NOV18 * | 13DEC18 | 10 | 10 | Trench/bed/pipe & backfill PG&E Elect On S | | | | | | | | | | |
| 25390 | Trench/bed/pipe & backfill AT&T& | 30NOV18 * | 13DEC18 | 10 | 10 | Trench/bed/pipe & backfill AT&T& Comcast On S | | | | | | | | | | |
| 23150 | Pot Hole and tap EBMUD Fire Water | 06DEC18 * | 12DEC18 | 5 | 5 | Pot Hole and tap EBMUD Fire Water Off S | | | | | | | | | | |
| 23160 | Trench/bed/pipe & backfill Sewer Offsite | 06DEC18 | 12DEC18 | 5 | 5 | Trench/bed/pipe & backfill Sewer Offs | | | | | | | | | | |
| 25360 | Trench/bed/pipe& backfill AT&T& | 06DEC18 * | 12DEC18 | 5 | 5 | Trench/bed/pipe& backfill AT&T& Comcast Off S | | | | | | | | | | |
| 25400 | Trench/bed/pipe & backfill Storm Drain | 06DEC18 | 12DEC18 | 5 | 5 | Trench/bed/pipe & backfill Storm Drain Off S | | | | | | | | | | |
| 25460 | Trench/bed/pipe & backfill Fire Alarm | 06DEC18 | 19DEC18 | 10 | 10 | Trench/bed/pipe & backfill Fire Alar | | | | | | | | | | |
| 25465 | Trench/bed/pipe & backfill PG&E Gas | 06DEC18 * | 20DEC18 | 11 | 11 | Trench/bed/pipe & backfill PG&E Gas prim: | | | | | | | | | | |
| 25467 | Trench/bed/pipe & backfill Gas | 06DEC18 * | 19DEC18 | 10 | 10 | Trench/bed/pipe & backfill G: | | | | | | | | | | |
| Building Foundation/Structure (Increment #3) | | | | | | | | | | | | | | | | |
| Foundation Main Floor East, North Side | | | | | | | | | | | | | | | | |
| 22500 | Shotcrete Wall at Portico / Doweling | 10DEC18 * | 21DEC18 | 10 | 10 | Shotcrete Wall at Portico / Dowelir | | | | | | | | | | |
| Building Exterior | | | | | | | | | | | | | | | | |
| West | | | | | | | | | | | | | | | | |
| 51200 | Frame Exterior Walls Pending RFI? , | 30MAY18 A | 12DEC18 | 7 | 25 | Frame Exterior Walls Pending RFI? , Grid line | | | | | | | | | | |
| 51300 | Door Frames | 25OCT18 A | 14DEC18 | 2 | 2 | Door Frames | | | | | | | | | | |
| 51220 | Modify Structural Steel at Grid B per | 28NOV18 A | 03DEC18 | 3 | 3 | Modify Structural Steel at Grid B per RFI 3 | | | | | | | | | | |
| 52450 | Louvers | 29NOV18 | 03DEC18 | 3 | 3 | Louvers | | | | | | | | | | |
| 51800 | 3 type 3 Insulation | 06DEC18 | 04JAN19 | 18 | 18 | 3 type 3 Insulatic | | | | | | | | | | |
| 52000 | Cont. 1 Vert Z-Girts | 06DEC18 | 03JAN19 | 17 | 17 | Cont. 1 Vert Z-Girts | | | | | | | | | | |
| East | | | | | | | | | | | | | | | | |
| 53100 | Frame Exterior Walls | 25OCT18 A | 13DEC18 | 10 | 10 | Frame Exterior Wall | | | | | | | | | | |
| 53300 | Install Scaffold East | 14DEC18 | 17DEC18 | 2 | 2 | Install Scaffold Eas | | | | | | | | | | |

| Activity ID | Description | Early Start | Early Finish | RD | Dur | 2018 | | | | | | | 2019 | | | | |
|---|----------------------------------|-------------|--------------|----|-----|----------------------------------|----|-----|----|----|----|----|------|----|----|----|--|
| | | | | | | NOV | | DEC | | | | | JAN | | | | |
| | | | | | | 19 | 26 | 03 | 10 | 17 | 24 | 31 | 07 | 14 | 21 | 28 | |
| Building Roof | | | | | | | | | | | | | | | | | |
| Built up Roofing East | | | | | | | | | | | | | | | | | |
| 63800 | Roof Insulation | 19NOV18 A | 10DEC18 | 7 | 7 | Roof Insulation | | | | | | | | | | | |
| 63900 | 1/4 Board over Roof Insulation | 19NOV18 A | 19DEC18 | 7 | 7 | 1/4 Board over Roof Insulation | | | | | | | | | | | |
| 64000 | Tapered roof insulation | 19NOV18 A | 26DEC18 | 3 | 3 | Tapered roof insulation | | | | | | | | | | | |
| 63810 | Rain Delay | 21NOV18 A | 29NOV18 | 1 | 1 | Rain Delay | | | | | | | | | | | |
| 63080 | Install roof ladders | 10DEC18 * | 14DEC18 | 5 | 5 | Install roof ladder: | | | | | | | | | | | |
| Built up Roofing West | | | | | | | | | | | | | | | | | |
| 61400 | MEP penetrations | 01NOV18 A | 03DEC18 | 2 | 6 | MEP penetration | | | | | | | | | | | |
| 62500 | Roof Insulation | 13DEC18 | 17DEC18 | 3 | 3 | Roof Insulation | | | | | | | | | | | |
| Building Interior | | | | | | | | | | | | | | | | | |
| Interior Basement | | | | | | | | | | | | | | | | | |
| 82000 | R.I. Hydronic Piping | 31AUG18 A | 21NOV18 A | 0 | 6 | R.I. Hydronic Piping | | | | | | | | | | | |
| 82100 | R.I. Power and signal | 31AUG18 A | 21NOV18 A | 0 | 6 | R.I. Power and signal | | | | | | | | | | | |
| 82200 | R.I. Fire Alarm | 31AUG18 A | 21NOV18 A | 0 | 6 | R.I. Fire Alarm | | | | | | | | | | | |
| 82300 | R.I. Controls | 31AUG18 A | 21NOV18 A | 0 | 6 | R.I. Controls | | | | | | | | | | | |
| Interior Basement Fire Riser / Pump room | | | | | | | | | | | | | | | | | |
| 84680 | Install Fire pump and Controller | 28NOV18 A | 12DEC18 | 10 | 10 | Install Fire pump and Controller | | | | | | | | | | | |
| 83550 | Install Fire Riser at 008 | 29NOV18 * | 05DEC18 | 5 | 5 | Install Fire Riser at 008 | | | | | | | | | | | |
| Interior East Upper level | | | | | | | | | | | | | | | | | |
| 85160 | R.I. Hydronics | 16AUG18 A | 03DEC18 | 3 | 15 | R.I. Hydronics | | | | | | | | | | | |
| 85060 | Plumbing Rough-in | 23AUG18 A | 03DEC18 | 3 | 15 | Plumbing Rough-in | | | | | | | | | | | |
| 85080 | R.I. Power and Signal | 01OCT18 A | 06DEC18 | 5 | 30 | R.I. Power and Signal | | | | | | | | | | | |
| 85100 | R.I. Fire Alarm | 01OCT18 A | 06DEC18 | 5 | 30 | R.I. Fire Alarm | | | | | | | | | | | |
| 85110 | R.I. Controls | 01OCT18 A | 05DEC18 | 5 | 15 | R.I. Controls | | | | | | | | | | | |
| 85200 | R.I. Duct work | 01OCT18 A | 12DEC18 | 10 | 20 | R.I. Duct work | | | | | | | | | | | |
| 85140 | R.I. Fire Sprinkler Branch lines | 10OCT18 A | 04DEC18 | 3 | 20 | R.I. Fire Sprinkler Branch lines | | | | | | | | | | | |
| 85320 | Install Door Frames | 29NOV18 | 07DEC18 | 7 | 7 | Install Door Frame: | | | | | | | | | | | |
| 85280 | Install Fire Smoke Dampers | 13DEC18 | 19DEC18 | 5 | 5 | Install Fire Smoke Damper: | | | | | | | | | | | |
| Interior Basement Electrical Room | | | | | | | | | | | | | | | | | |
| 81930 | Install SWBD (HMDP) | 23AUG18 A | 12DEC18 | 10 | 10 | Install SWBD (HMDP) | | | | | | | | | | | |
| Interior Basement Mechanical Room | | | | | | | | | | | | | | | | | |
| 82020 | Install Pumps | 28NOV18 A | 13DEC18 | 10 | 10 | Install Pump: | | | | | | | | | | | |
| Interior West Main Level | | | | | | | | | | | | | | | | | |
| 71600 | R.I. Power and signal | 09JUL18 A | 04DEC18 | 3 | 24 | R.I. Power and signal | | | | | | | | | | | |

| Activity ID | Description | Early Start | Early Finish | RD | Dur | 2018 | | | | | | | 2019 | | | | |
|---|---------------------------------------|-------------|--------------|----|-----|--|----|----|-----|----|----|----|------|----|----|----|--|
| | | | | | | NOV | | | DEC | | | | JAN | | | | |
| | | | | | | 19 | 26 | 03 | 10 | 17 | 24 | 31 | 07 | 14 | 21 | 28 | |
| 71700 | R.I. Fire Alarm | 09JUL18 A | 04DEC18 | 3 | 24 | R.I. Fire Alarm | | | | | | | | | | | |
| 71800 | R.I. Controls | 09JUL18 A | 04DEC18 | 3 | 24 | R.I. Controls | | | | | | | | | | | |
| 71400 | Plumbing Rough-in | 12JUL18 A | 04DEC18 | 3 | 22 | Plumbing Rough-in | | | | | | | | | | | |
| 72100 | R.I. Hydronic Piping | 20AUG18 A | 04DEC18 | 3 | 24 | R.I. Hydronic Piping | | | | | | | | | | | |
| 71900 | R.I. Fire Sprinkler Branch lines | 06SEP18 A | 04DEC18 | 3 | 20 | R.I. Fire Sprinkler Branch line | | | | | | | | | | | |
| 71500 | R.I. Duct work | 26OCT18 A | 13DEC18 | 10 | 16 | R.I. Duct worl | | | | | | | | | | | |
| 72000 | Install Fire smoke Dampers | 14DEC18 | 20DEC18 | 5 | 5 | Install Fire smoke Damper | | | | | | | | | | | |
| Interior West Gymnasium | | | | | | | | | | | | | | | | | |
| 77080 | R.I. Power and signal | 13SEP18 A | 11DEC18 | 5 | 22 | R.I. Power and signa | | | | | | | | | | | |
| 77120 | R.I. Controls | 13SEP18 A | 06DEC18 | 5 | 24 | R.I. Controls | | | | | | | | | | | |
| 77070 | Plumbing Rough-in | 01OCT18 A | 11DEC18 | 5 | 22 | Plumbing Rough-in | | | | | | | | | | | |
| 77160 | R.I. Fire Sprinkler Branch lines | 18OCT18 A | 06DEC18 | 5 | 10 | R.I. Fire Sprinkler Branch line | | | | | | | | | | | |
| 77260 | Install door frames | 29NOV18 * | 30NOV18 | 2 | 2 | Install door frame | | | | | | | | | | | |
| 77140 | R.I. Duct work | 14DEC18 | 10JAN19 | 16 | 16 | R.I. Duct worl | | | | | | | | | | | |
| Site Hardscape | | | | | | | | | | | | | | | | | |
| East Courtyard site work | | | | | | | | | | | | | | | | | |
| 29450 | Rain Delay | 21NOV18 A | 29NOV18 | 1 | 1 | Rain Delay | | | | | | | | | | | |
| 29440 | Drainage behind walls | 26NOV18 A | 06DEC18 | 5 | 5 | Drainage behind wall | | | | | | | | | | | |
| 29460 | Backfill ramp/ret walls | 26NOV18 A | 10DEC18 | 5 | 5 | Backfill ramp/ret wall | | | | | | | | | | | |
| 29380 | Irrigation mains | 30NOV18 | 05DEC18 | 4 | 4 | Irrigation mains | | | | | | | | | | | |
| 29500 | Stair Rebar | 07DEC18 | 12DEC18 | 4 | 4 | Stair Rebar | | | | | | | | | | | |
| 29620 | Grade for Perm Pavers | 11DEC18 | 13DEC18 | 3 | 3 | Grade for Perm Paver | | | | | | | | | | | |
| 29560 | Form Stairs | 13DEC18 | 19DEC18 | 5 | 5 | Form Stairs | | | | | | | | | | | |
| 29020 | Scaffold up at the east | 14DEC18 | 04JAN19 | 12 | 12 | Scaffold up at the ea | | | | | | | | | | | |
| East Perimeter walls along street sidewalk | | | | | | | | | | | | | | | | | |
| 27340 | Rebar Ftgs for Conc wall along street | 30AUG18 A | 14DEC18 | 4 | 4 | Rebar Ftgs for Conc wall along street sidewa | | | | | | | | | | | |
| 27440 | Form One side | 13DEC18 | 19DEC18 | 5 | 5 | Form One side | | | | | | | | | | | |