



Activity ID	Description	Early Start	Early Finish	RD	Dur	2019																
						NOV						DEC										
						04	11	18	25	02	09	16	23	30	06	13	20					
27520	Cure wall	22NOV19	02DEC19	5	5																	
Golf Cart Enclosure																						
27020	Set 4 x 4 stl post for the golf cart	21NOV19*	22NOV19	2	2																	
27040	Install HHS beams at the golf cart	25NOV19	26NOV19	2	2																	
27060	Frame joist at HHS beams at Golf	27NOV19	02DEC19	2	2																	
West Courtyard / Playard site work																						
28020	Rough Grade	05NOV19 A	06NOV19 A	0	5																	
28120	Grade for concrete paving	05NOV19 A	06NOV19 A	0	4																	
28040	Form/Pour Curbs for Ramp/Metal	13NOV19 A	22NOV19	10	5																	
28060	Strip Ramp and Bridge Curb Forms	25NOV19	27NOV19	3	3																	
28080	Set WF STL. beam at grill bridge	25NOV19	26NOV19	2	2																	
28180	Form for concrete paving	25NOV19*	27NOV19	3	3																	
28220	Rebar for Conc Paving	25NOV19*	25NOV19	1	1																	
28240	Pour Conc Paving	26NOV19	27NOV19	2	2																	

